# BRUHAT BANGALORE MAHANAGRA PALIKE

## FORM OF PROPOSAL FOR GRANTING EXTENSION OF TIME

| | | |
|---|---|---|
| 1 | Name of Work | Package-10<br>1. Construction of anganawadi building at kogilu in ward no 05 byatarayanapura sub division<br>2. Improvement of road and drain at ward no 05 to ward no 06 and 07 connecting roads in ward no 05 byatarayanapura sub division<br>3. Improvement of roads and drain at telecom layout cross roads in ward no 05 byatarayanapura sub division<br>4. Improvement of roads and drain at shivaramakaranthanagara 1st stage cross roads in ward no 05 byatarayanapura sub division |
| 2 | Estimate cost / Amount | Rs.280.00 Lakhs |
| 3 | Name of Contractor | Sri.Ram Shankar |
| 4 | Amount of Contract | Rs.29213008.72 |
| 5 | Agreement No | 224/2017-18 |
| 6 | No. and date under which the work order has been issued | 224/2017-18 Dated:26-03-2018 |
| 7 | Time limit originally fixed for completion | 11 Months |
| 8 | Date of application by the contractor for granting extension | 25-11-2020 |
| 9 | Date of receipt of application in the sub-division office | 25-11-2020 |
| 10 | Extension granted if any: | Nil |
| | 1. From | - |
| | 2. From | Nil |
| 11 | Work carriedout by the contractor during the original period stipulated in contract | - |
| 12 | Work carriedout during the first period of extension | - |
| 13 | Work carriedout during and extension | Rs.13228414.17 |

Scanned by TapScanner

| | | |
|---|---|---|
| 14 | Time now applied for | upto 30-11-2020 |
| 15 | Date of recommending time limit applied | 30-11-2020 |
| 16 | Whether the original application of contractor is enclosed | Yes |
| 17 | Balance work remaining to be done. | Rs.11203269.96 |
| 18 | Probable time required for completion of remaining work | Work Completed |
| 19 | Cost of work charged establishment charge on the work after the expiry of original period | - |
| 20 | Whether the notice as per clause has been issued | Yes |
| 21 | Report of Asst Executive Engineer | Work has been delayed due to :Land litigation and Covid-19 Lockdown. Hence requested for EOT without any penalty |
| 22 | Recommendation of Executive Engineer | Work has been delayed due to :Land litigation and Covid-19 Lockdown. Hence requested for EOT without levying any penalty to the contractor upto 31-11-2020. |

30/11/2020

Assistant / Junior Engineer
Project Sub Division, BBMP

Asst. Executive Engineer
Project Sub Division, BBMP

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Executive Engineer, Project Division
Yelahanka Zone, BBMP

Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore-92

Chief Engineer,
Yelahanka Zone

Scanned by TapScanner